

**BRUHAT BANGALORE MAHANAGARA PALIKE****Engineering Department
COMPLETION REPORT**

1	Completion Report of the work of:	Consultancy service for Construction Supervision, Project Management and quality control (PMC) for the work in ward no -04 Package - 01.		
2	Sanctioned Estimate No. And Date	JOB NUMBER 004-19-000009		
3	Name of the Contractor	M/s Newzen Consultants Bangalore		
4	Time Stipulated for Completion of work	- 4 weeks		
5	Date of Commencement	DE: 11/11/2019.		
6	Date of Completion:	10/12/2019.		
7	Measurement Recorded			
	M B No	2224		
	Page No	222397 to 397H		
8	Name of the Office/ Officials incharge of the work			
	1) Asst. Exe. Engineer	SACHIN. HP.		
	2) Asst. Engineer	Ramdasangeeriah		
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
	290,000/-	290,000/-	-	-
				Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramdasangeeriah,

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Sachin. HP.

ASST. EXE. ENGINEER

SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE